



Tender Response Form: War Memorial, Port Sunlight

Please complete the below Tender Response form with relevant costings for each stage of the work.

Task	Cost
Cleaning	
Light cleaning of stone surrounding the friezes with super-heated water system	
Cleaning bronze with super-heated water system	
Aesthetic Rebalancing	
Aesthetic rebalancing with localised repatination	
Protective Wax Coating	
Two coats of micro-crystalline wax and burnishing with brushes/textile	
Corrosion and Localised Repatination	
Blending/harmonising stable corrosion deposits by hand where appropriate	
Removal of corrosion in small areas and filling with hard wax/epoxy resin putty	
Localised repatination where corrosion has been removed	
Sampling of active corrosion where suspected	
Analysis of samples by RAMAN spectroscopy (if possible)	
Peening/air abrasion treatment to active corrosion	
Mock Ups	
Mock Ups as outlined in the <i>War Memorial Brief</i> document under section 6. <i>Scope of Works</i>	
Post-stone conservation work	
Two days once work to stone completed to light clean/reinstate any localised area where protective coating compromised.	
Access and security	
Scaffolding with monoflex	
Any other access requirements and cost	
Heras fencing	
Report	
Conservation report documenting works carried out, materials and methodology with photographs	
Personnel	
Meetings	
Travel/accommodation	
Other items	
Any other items not listed above, necessary to complete the works	
Total Cost	